WILMINGTON PUBLIC SCHOOLS



School Building Committee Update October 3, 2022



Agenda

- Discussion of Process
- Review of Options with Cost Estimates
- Project Schedule
- Questions and Discussion
- Discussion of "Finalist" Option(s)
- Detail review of Options if required (optional)

Discussion of Process So Far

- Architects/ Study Working Group generated initial Options
- Long List of (16) options evaluated and narrowed down
- Short List of (8) options further studied, and scope of work confirmed for:
 - site fit
 - enrollment vs. space
 - core spaces capacity serving increased enrollment
- Option 8 Private Space eliminated no suitable sites
- (7) Options cost-estimated
- Presenting and discussing today

Discussion of Process Moving Forward Tonight: Discuss Options and Rank School Building Committee/ Study Working Group to make Recommendation to the full School Committee School Committee will consider and vote on a **Preferred Option** Preferred Option incorporated into Capital Budget; funding to be determined Vote to be held April 29, 2023 Town Meeting

Short List of Options for Review

1. Renovate Wildwood School

- 2. Better accommodate temporary moves at Woburn, Shawsheen and West Intermediate Schools
- 3. Boutwell as all district Pre-Kindergarten; Kindergarten relocated to Shawsheen
- 4. Relocate Wildwood 50/50 between Shawsheen and Woburn
- 5. Partial Reno of Wildwood Core Space only, add classroom modulars
- 6. Relocate Wildwood to Woburn site
- 7. Relocate Wildwood to Shawsheen site
- 8. Relocate Wildwood to a private site
- 9. Relocate Wildwood and grade reconfiguration north side of town only to PK-2, 3-4, 5-8
- 10. Relocate Wildwood and grade reconfiguration north side of town only to PK-2, 3-5
- 11. Relocate Wildwood and grade reconfiguration to PK, K-2, 3-4, 5-8, 9-12
- 12. Relocate Wildwood and grade reconfiguration to PK, K-2, 3-4, 5-7, 8-12
- 13. Boutwell as all district Pre-K; Kindergarten relocated to Woburn and Shawsheen
- 14. Boutwell as all district Pre-K and West-only K; East-only K relocated to Woburn
- 15. Relocate Wildwood and move PK-K to Middle School site
- 16. Relocate Wildwood and grade reconfiguration to PK, K-1, 2-4, 5-7, 8-12

Cost Estimate Summary of Options

OPTION NO.	DESCRIPTION	PROJECT COST (ECC x 1.30)	DURATION* (Months)
1	Limited Renovations to Wildwood School	\$5,370,720	9-10
2	Better Accommodate Temp Moves	\$15,545,900	11-12
5	Partial Reno of Wildwood; add Modular classrooms	\$16,584,440	12-13
10	Relocate WW, grade reconfig North only PK-2, 3-5	\$17,818,000	12-13
11	Boutwell PK, grade reconfig PK, K-2, 3-4, 5-8, 9-12	\$11,612,900	11-12
12	Boutwell PK, grade reconfig PK, K-2, 3-4, 5-7, 8-12	\$8,043,360	11-12
16	Boutwell PK, grade reconfig PK, K-1, 2-4, 5-7, 8-12	\$10,222,390	11-12

* Durations are estimates only at this time, due to high market volatility and unpredictability.

Options - Cost Drivers Summary

OPTI ON NO.	DESCRIPTION	PROJECT COST	COST DRIVERS	\$/SF Est Const. Cost
1	Limited Renovations to Wildwood School	\$5,370,720	Code-mandated Sprinkler, Accessibility Upgrades, New heating system	\$142
2	Better Accommodate Temp Moves	\$15,545,900	(12) Mods or 20,160 SF on three different sites – multiple site costs	\$593
5	Partial Reno of Wildwood; add Modular classrooms	\$16,584,440	(12) Mods or 20,160 SF on WW site, plus partial reno costs	\$394
10	Relocate WW, grade reconfig North only PK-2, 3-5	\$17,818,000	(16) Mods or 24,160 SF on two different sites – multiple site costs	\$569
11	Boutwell PK, grade reconfig PK, K-2, 3-4, 5-8, 9-12	\$11,612,900	(8) Mods or 12,740 SF on three different sites – multiple site costs	\$701
12	Boutwell PK, grade reconfig PK, K-2, 3-4, 5-7, 8-12	\$8,043,360	(6) Mods or 10,080 SF on two different sites – multiple site costs	\$614
16	Boutwell PK, grade reconfig PK, K-1, 2-4, 5-7, 8-12	\$10,222,390	(10) Mods or 13,300 SF on two different sites – multiple site costs	\$591

Cost Drivers of Modular Options

- Gross SF Area base cost is \$325/SF for the modular alone (includes MEPs, toilet rooms)
- Foundations
- Site Costs hookup of Utilities, some sites have prep costs
- Multiple Sites duplicative site & utility hookup costs

Immediate Schedule (Draft)

- Oct 3-10 Discuss cost of Options and Rank
- Oct 4-10 Open up to feedback from Staff and/or Community?
- Oct? Community Presentation?
- Oct 10-11 School Building Committee/ Study Working Group to make recommendation to the full School Committee
- Oct 12 meeting School Committee will consider Recommendations (10/26 alt?)
- Nov 16 meeting School Committee to vote on a Preferred Option
- Nov 17-30 Direction to be incorporated into Capital Budget
- Dec 1-15 Project funding source discussion, Budget finalized

April 29, 2023 Project Vote at Town Meeting



Project Schedule – Conventional

April 29, 2023	Project Vote at Town Meeting		
2 mos	OPM procurement		
1 mo	Designer procurement		
~4-5 mos	Detailed Design		
1 mo	Bidding/Negotiation		
~4-8 mos*	Construction		
12-17 mos	Time to occupancy from Town Meeting		
Apr '24 - Aug '24	Occupancy range*		

* Construction Durations are estimates only at this time, due to high market volatility and unpredictability.

Project Schedule – Fast Track

Nov 16, '22 School Committee to vote on a Preferred Option

- By Nov 30, '23 Town funds OPM/Designer up to Bid phase only
- By Jan, '23 Secure OPM and Designer
- Jan May 5 Mos. Develop Construction Documents & bid project
- Spring 2023 Town Meeting Vote based on Bid Price
- July, 2023 ~4-8 months* Construction

Nov '23 - Mar '24 Occupancy range*



QUESTIONS AND DISCUSSION

- Pros and Cons
- Cost
- Need more info?
- Need feedback from Staff or Community prior to recommendation?
 - **Community Presentation?**
- Votes
- Schedule




APPENDIX – OPTIONS DETAIL FOR REFERENCE






TOWN MAP with schools and West/ North Districts shown






Building Capacity Graphic



Current Building Capacity Analysis



*Capacity based on DESE 2021-2022 student enrollment period **MSBA SF/student varies based on student enrollment

Option 1 – Limited Renovation of Wildwood

30.600 sf	MSBA Guidelines
29,160 sf	Existing Building
170 Students	MSBA Projections 2031-2032 Enrollment

"BARE-BONES" SCOPE:

- Abate & replace ceilings new inexpensive suspended tile
- Renovate all TRs to be fully accessible 945 SF total
- Accessible front entrance motorized operator
- Other misc. accessibility items doors, hardware, sinks, stage, etc.
- Seal leaking windows & fix sash
- Repair roof leaks**
- New Boilers (3) staged, hydronic high-efficiency
- New (17) unit vents with new insulated hydronic piping Classrooms
- New baseboard, wall hung, or CUH space heating other spaces
- New Controls Basic zoned system
- New UG fuel tank 10,000 gal #2 fuel oil**
- Fix pipe freeze issues in attics
- New sprinkler system throughout building
- Add missing emergency lighting

* triggered by code requirement

** may be covered through warranty/ insurance settlement



\$5,370,720


Option 1 – Limited Renovation of Wildwood

MITIGATING FACTORS TO BE EXPLORED:

- Can Code Requirements be tempered or waived with the Building Inspector given that this a temporary building solution?
- Fuel tank solution lesser cost option?
- Roof leaks solved through warranty work

Option 2: Better Accommodate Temp Moves





*Capacity based on MSBA student enrollment projections **MSBA SF/student varies based on student enrollment

Option 2: Better Accommodate Temp Moves




• 4 Modulars, playground required



• 4 Modulars, playground required




Option 2: Better Accommodate Temp Moves



 4 Modulars, Playground required School ublic aton •



Option 5 – Partial Reno of WW Core, add Mods



"BARE-BONES" SCOPE – CORE SPACES ONLY:

- Abate & replace ceilings new inexpensive suspended tile
- Renovate single TRs to be fully accessible 120 SF
- Accessible front entrance motorized operator
- Seal leaking windows & fix sash
- Repair roof leaks**
- New Boilers (3) staged, hydronic high-efficiency
- New (4) unit vents with new insulated hydronic piping Classrooms
- New baseboard, wall hung, or CUH space heating other spaces
- New Controls Basic zoned system
- New UG fuel tank 10,000 gal #2 fuel oil**
- New sprinkler system in core only
- Add missing emergency lighting

* triggered by code requirement

** may be covered through warranty/ insurance settlement




\$16,584,440



ngton

Public Schools

Option 8: Relocate Wildwood to private site



Looking for 18,000 – 20,000 SF as a bare minimum program with no specials, no indoor gym.


Properties reviewed were commercial, office or light industrial/office use:

- 208 Main Street Former Rite Aid Pharmacy Store Commercial
- 277 Main Street Former Walgreens Pharmacy Store Commercial
- 200 Ballardvale Street Class "A" office space in Office Park
- 40 Fordham Road Warehouse space in Office Park
- 1 Jewel Drive Class "A" office space in Office/ Light Industrial Park
- 181 Ballardvale Street Class "A" office space in Office Park
- 230 Ballardvale Street Light Manufacturing space in Office/ Ind Park
- 46 Jonspin Road Class "A" office space in Office Park
- No private school options located within or nearby District
- Most of these properties do not work due to site plan issues – unsuitable open play space, poor pedestrian and vehicular circulation, or potential health/safety issues.
- A few were a "maybe" but issues of larger cost (including fit-up, site costs, lease) and other logistical considerations caused their elimination.
- OPTION ELIMINATED FROM CONSIDERATION



Option 10: Grade Reconfigurations – North only

\$17,818,000



Existing Building

Public Schools ington Wilmi



*Capacity based on MSBA student enrollment projections **MSBA SF/student varies based on student enrollment

Option 10 – Grade Reconfigurations – North



• 8 Modulars, Playground required

• 8 Modulars required



Vilm

c School

Publ

ngton


Option 11: Grade Reconfigurations

Public Schools

ngton

•

Wilm



*Capacity based on MSBA student enrollment projections **SF/student varies based on student enrollment

Option 11 – Grade Reconfigurations






3 Modulars, Playground required ٠


3 Modulars, playground required ٠

Option 11 – Grade Reconfigurations



• 2 Modulars required

Option 12: Grade Reconfiguration, move 8th to HS



*Capacity based on MSBA student enrollment projections **SF/student varies based on student enrollment

Option 12 – Grade Reconfigurations, 8th to HS




Wilmington Public

c School

• 3 Modulars, Playground required

• 3 Modulars, playground required

Option 16: Grade Reconfiguration, move 8th to HS



*Capacity based on MSBA student enrollment projections **SF/student varies based on student enrollment

Option 16 – Grade Reconfigurations – 8th to HS



• 8 Modulars, site prep required

• 2 Modulars required



NI

School

•

gton